

**TUTU WELL FIELDS PROJECT PROGRESS REPORT
NOVEMBER 1994**

WORK COMPLETED DURING PREVIOUS MONTH

- Meetings on November 2 and 3, 1994 were held in St. Thomas with USEPA, the U.S. Virgin Islands Department of Planning and Natural Resources (DPNR), Potentially Responsible Parties (PRPs), TEIC, and Geraghty & Miller representatives regarding the Draft Remedial Investigation (RI) Report and Development and Screening of Remedial Alternatives Analysis (RAA).
- On November 30th, *de maximis, inc.* on behalf of TEIC submitted a memorandum to EPA (Kwan) confirming revisions in the project schedule. That schedule is attached.

WORK TO BE COMPLETED DURING NEXT MONTH

- Await comments on Draft RI Report from USEPA and DPNR (expected December 2, 1994).
- Attend meeting with USEPA on December 15 at Region II offices regarding USEPA comments on Draft RI Report.
- Begin preparation of Final RI Report addressing comments by USEPA and DPNR.
- Continue preparation of Draft FS Report.

FILE: 3089.07\NOV.PR

TUT 006 0531

***Tutu Wells Site RI/FS Project Schedule
Revised November 30, 1994***

EPA Provides Soil and Groundwater Remedial Goals	December 2, 1994
EPA Provides Final Comments On RI Report and RATM To TEIC	December 2, 1994
Meeting At EPA and with TEIC To Review Comments (NY City)	December 15, 1994
TEIC Submits Draft Final RATM	Deleted*
TEIC Submits Draft Final RI Report	January 30, 1995
TEIC Submits Draft FS Report To EPA	February 13, 1995
EPA Hold Public Availability Meeting (St. Thomas)	March 14, 1995
PRP Meeting To Discuss FS Report (St. Thomas)	March 15-16, 1995
PRPs Submit Comments On FS To EPA	March 27, 1995
EPA Provides Final Comments On FS To TEIC	April 7, 1995
Meeting Between EPA And TEIC To Review FS Comments	April 20, 1995
TEIC Submits Draft Final FS Report To EPA	May 17, 1995
EPA Issues Proposed Remedial Action Plan (PRAP)	June 6, 1995
Public Comment Period (Assume 30 day duration)	June 6 - July 6, 1995
EPA Public Meeting On PRAP	Late June, 1995
EPA Signs ROD	July, 1995
Special Notice Letters To PRPs	August, 1995
Complete CD Negotiations With PRPs (Assume 120 days)	December, 1995
Remedial Design	Jan. 1996 - Aug. 1996
Initiate Remedial Action (Construction)	September, 1996

*EPA Comments on draft RATM to be incorporated into draft FS

FILE: SCHEDULE.26

TUT 006 0532