



Ground Water

Engineering

Hydrocarbon

Remediation

Education

February 18, 1994

Mrs. Caroline Kwan
USEPA - Region II
26 Federal Plaza - Room 737
New York, New York 10278

Re: Revised Schedule for Field Activities, Tutu Wells Site, St. Thomas, USVI.

Dear Mrs. Kwan:

On behalf of the Tutu Environmental Investigation Committee (TEIC) Geraghty & Miller, Inc. kindly informs you that due to delays in the contractual agreement with the drilling contractor, the start date for the drilling activities for the Phase II Remedial Investigation (RI) at the Tutu Wells Site has been postponed for Wednesday March 9, 1994. The site safety meeting will be conducted the morning of Tuesday March 8, 1994. The soil gas survey has also been rescheduled to begin mobilization Monday, February 28, 1994 due to delays in the drafting of site access agreements with the USVI Department of Justice and the Virgin Islands Housing Authority (VIHA).

Geraghty & Miller trust these changes in schedule do not cause an inconvenience. We will keep you updated about any other changes as the scheduled dates approach. If you have any questions regarding this matter, please call.

Sincerely,

GERAGHTY & MILLER, INC.

Alberto Colberg
Senior Scientist/Field Coordinator

Thomas V. Danahy
Senior Scientist/Project Manager

Daniel A. Nachman
Vice President/Project Officer

cc: Ana Gloria Ramos (TEIC)
Paul Ryan (Texaco)

TUT 006 1277