

September 14, 1992

Ms. Caroline Kwan, Project Manager
USEPA-Region II
26 Federal Plaza, Room 737
New York, NY 10278


Dear Ms. Kwan:


On behalf of Ms. Ana Gloria Ramos, Designated Coordinator for the Tutu Environmental Investigation Committee (TEIC), we are sending you a revised schedule for the upcoming field work at the Tutu Service Station Remedial Investigation. The revised schedule reflects changes requested by the U.S. Environmental Protection Agency (USEPA).

If you have any questions, please call.

Sincerely,

GERAGHTY & MILLER, INC.


Thomas V. Danahy
Senior Scientist/Project Manager


Daniel A. Nachman
Project Director/Project Officer

c: Ana Gloria Ramos - TEIC
Jose Agrelot - Soil Tech

DN/mtb
#PR01301-3/091192c.ltr

TUT 006 1737

Table 1. Anticipated Schedule for August through November 1992, Tutu Service Station Investigation, St. Thomas, U.S. Virgin Islands.

Date	Activity
August 24 – September 16	Finish monitoring well installation; including MW-2, MW-5, MW-6R (replacement well), and MW-9S (additional well); abandonment and sealing of MW-6.
August 24 – September 18	Development of 19 monitoring wells.
September 14 – September 16	The 7th sampling of existing supply wells (pursuant to Administrative Order No. II – CERCLA 00401 and RCRA – 90 – UST – 9003 – 0401).
September 19 – September 27	Allow monitoring wells to stabilize.
Monday, September 28	Collect synoptic round of water–levels at all 19 monitoring wells.
September 28 – October 9	First ground–water sampling of all 19 monitoring wells.
October 9 – October 14	Long–term ground–water level recording to check for possible influence from pumping wells.
October 15 – October 16	Review long–term data.
October 16 – October 28	Coordinate/prepare for pumping test.
Thursday, October 29	Set–up water–level recorders for pre–pumping trend.
Friday, October 30	4–hour step–test at MW-9 or MW-10; record recovery. Set–up recorder for pre–pumping trend for November 2 test.
Monday, November 2 @ 10:00 a.m.	Start 24–hour pump test at MW-9 or MW-10; pumping rate to be determined from the results of October 30 step–test.
Tuesday, November 3 @ 10:00 a.m.	End test; record recovery; data analysis.
Friday, November 6	4–hour step–test at MW-10D; record recovery. Set–up recorder for pre–pumping trend for November 9 pump test.
Monday, November 9 @ 10:00 a.m.	Start 24–hour pump test at MW-10D; pumping rate to be determined from November 6 step–test.
Tuesday, November 10 @ 10:00 a.m.	End test; record recovery.

#PR01301/82192tbl.wk3