

August 21, 1992

Caroline Kwan
U.S. Environmental Agency
26 Federal Plaza
New York, New York 10278

Re: Anticipated Schedule for August through November 1992
Tutu Service Station Investigation
St. Thomas, U.S. Virgin Islands


Dear Ms. Kwan:

As we are nearing the completion of the drilling program for the above-referenced project, Geraghty & Miller, Inc. has projected the following schedule (see Table 1) for well development, ground-water sampling, and aquifer testing of the recently installed monitoring wells. This schedule is dependent upon development of all 18 monitoring wells by no later than September 21, 1992.

If you have any questions, please call.

Sincerely,

GERAGHTY & MILLER, INC.



Thomas V. Danahy
Senior Scientist/Project Manager



Daniel A. Nachman
Vice President/Project Director

TVD:rma

Attachment

c: Ana Gloria Ramos, TEIC
Sally Odland, CDM Federal Programs
Laura Scalise, USEPA-MMB
Jose Agrelot, Soil Tech

PRO1301/082192.hr

TUT 006 1761

Table 1. Anticipated Schedule for August through November 1992, Tutu Service Station Investigation, St. Thomas, U.S. Virgin Islands.

Date	Activity
August 24 - September 11	Finish monitoring well installation; including MW-2, MW-5, and MW-6R (replacement well); abandonment and sealing of MW-6.
August 24 - September 18	Development of 18 monitoring wells.
September 24 ¹⁸ - October 2	Allow aquifer to stabilize - no site activity planned.
October 3	-Collect synoptic round of water - levels at all monitoring wells.
October 5 - October 16	First ground-water sampling of all 18 monitoring wells.
October 16 - 21	Long-term ground-water level recording to check for possible influence from pumping wells.
October 21 - 23	Review long-term data.
October 26 - 28	Coordinate/prepare for pumping test.
Thursday, October 29	Set-up water-level recorders for pre-pumping trend.
Friday, October 30	4-hour step-test at MW-9 or MW-10; record recovery. Set-up recorder for pre-pumping trend for November 2 test.
Monday, November 2 @ 10:00 a.m.	Start 24-hour pump test at MW-9 or MW-10; pumping rate to be determined from the results of October 30 step-test.
Tuesday, November 3 @ 10:00 a.m.	End test; record recovery; data analysis.
Friday, November 6	4-hour step-test at MW-10D; record recovery. Set-up recorder for pre-pumping trend for November 9 pump test.
Monday, November 9 @ 10:00 a.m.	Start 24-hour pump test at MW-10D; pumping rate to be determined from November 6 step-test.
Tuesday, November 10 @ 10:00 a.m.	End test; record recovery.

#NJ01301/82192tbl.wk3.rma