

**Tutu Environmental Investigation Committee
(TEIC)**

G.P.O. Box 4269
San Juan, Puerto Rico 00936-4269

Ana Gloria Ramos, P.E.
Designated Coordinator

December 9, 1992

Eng. Caroline Kwan
Project Manager
New York/Caribbean Superfund Branch II
Emergency and Remedial Response Division
US Environmental Protection Agency Region II
26 Federal Plaza
New York, New York 10278


RE: Tutu Well Site
Administrative Order on Consent
Index No. II-RCRA-Proceeding
7003 and 9003-92-0401
Monthly Progress Report No. 10

Dear Mrs. Kwan:

Attached find the Written Monthly Progress Report for the subject
Administrative Order.

If you have any question regarding this matter, please contact the
undersigned at (809) 749-8943.

Very truly yours,



Ana Gloria Ramos, P.E.
Designated Coordinator

AGR/mpt/EPAKWAN

Attachments

pc: Mr. J. Juanet
Mr. D. Lee
Scott McCay, Esq. - Texaco
Mr. L. Ruiz - Texaco
José A. Cepeda/Francis Torres, Esqs.
Mr. José Font - EPA Caribbean Field Office
Mr. Roy E. Adams - Commissioner DPNR-USVI
Mr. Leonard Reed/ Mr. Benjamin Nazario - DPNR-USVI
Mr. J. C. Agrelot - Soil Tech
Mr. T. Danahy - Geraghty & Miller
Andrew Prashak, Esq. - USEPA Caribbean Field Office

TUT 006 1686

MONTHLY PROGRESS REPORT NO. 10

December 9, 1992

RE: Administrative Order on Consent
Index No. II - RCRA - Proceeding
7003 & 9003-92-0401

This status report includes the work performed during the period
November 1 through November 30, 1992.

WORK COMPLETED DURING PREVIOUS MONTH

1. Continued soil and ground-water data validation (70 per cent complete).
2. Performed aquifer pumping tests at MW-6R and MW-6D.
3. A short-term drawdown test was performed on November 16, 1992 at MW-9S to determine if product would enter the well when the water-level was depressed (i.e. product bail-down test). A water-level drawdown of over 6 feet was observed at a pumping rate of 0.75 gallons per minute (gpm) over approximately 15 minutes. No measurable product entered the well, although a sheen was observed.
4. Site meeting on November 17 with the United States Environmental Protection Agency (USEPA).
5. Continued the preparation of the Remedial Investigation (RI) Report.
6. Reviewed and revised inaccuracies on the draft Tutu Site Plan Base Map.
7. Continued the preparation of Technical Memorandum II.
8. Submitted letter to Mirko Restovic, Department of Public Works, regarding the volume and quality of water discharged to the sanitary sewer (copy attached).

WORK TO BE COMPLETED DURING NEXT MONTH

1. Review and analyze aquifer pumping test data.
2. Complete data validation.
3. Continue preparation of Technical Memorandum II.
4. Finalize disposal arrangements for the drilling cuttings.
5. Continue the preparation of the RI Report.

Ana Gloria Ramos

ANA GLORIA RAMOS