

**TUTU WELL FIELDS PROJECT PROGRESS REPORT
MAY 1994**

WORK COMPLETED DURING PREVIOUS MONTH

- Completion of the following Phase II drilling activities:
 - Installation of Monitoring Wells MW-20, MW-20D, and MW-24.
 - Completion of well development, including Monitoring Wells MW-13D, MW-22D, MW-20, MW-20D, and MW-24.
 - Repair of 4-inch polyvinyl chloride (PVC) cistern pipe near Monitoring Well MW-24.
- Water-level measurements taken of supply wells and monitoring wells during the week of May 9, 1994.
- Groundwater sampling of supply wells and monitoring wells commenced during the week of May 18, 1994.
- Laboratory coordination including bottle ordering, shipments, and letters to U.S. Environmental Protection Agency (USEPA) regarding sampling procedures.
- Site access Revisions.
- Pumpage impact monitoring of Eglin III supply well. The following work was performed:
 - Installation of water meter at Eglin III.
 - Procurement of materials and equipment.
 - Water-level measurements in observation wells.
 - Trucked water provided to well owner during pumping test.
- Surveying of newly installed monitoring wells.

***TuTu Progress Report
June 10, 1994
Page 2***

WORK TO BE COMPLETED DURING NEXT MONTH

- Completion of monitoring well sampling (expected to finish June 17).
- Begin preparation of the Draft RI report including:
 - Soil quality data validation.
 - Pumping impact data analysis.
 - Preparation of geologic and well construction logs for new monitoring wells.
 - Base map revisions based on surveying.
 - Preparation of groundwater contour maps.