

**Tutu Environmental Investigation Committee  
(TEIC)**

G.P.O. Box 4269  
San Juan, Puerto Rico 00936-4269

**Ana Gloria Ramos, P.E.**  
Designated Coordinator

February 10, 1993

Eng. Caroline Kwan  
Project Manager  
New York/Caribbean Superfund Branch II  
Emergency and Remedial Response Division  
US Environmental Protection Agency Region II  
26 Federal Plaza  
New York, New York 10278

RE: Tutu Well Site  
Administrative Order on Consent  
Index No. II-RCRA-Proceeding  
7003 and 9003-92-0401  
Monthly Progress Report No. 12

Dear Mrs. Kwan:

Attached find the Written Monthly Progress Report for the subject  
Administrative Order.

If you have any question regarding this matter, please contact the  
undersigned at (809) 749-8943.

Very truly yours,

  
Ana Gloria Ramos, P.E.  
Designated Coordinator

AGR/mpt/EPAKWAN

Attachments

pc: Mr. J. Juanet  
Mr. D. Lee  
Scott McCay, Esq. - Texaco  
Mr. L. Ruiz - Texaco  
José A. Cepeda/Francis Torres, Esqs.  
Mr. José Font - EPA Caribbean Field Office  
Mr. Roy E. Adams - Commissioner DPNR-USVI  
Mr. Leonard Reed/ Mr. Benjamin Nazario - DPNR-USVI  
Mr. J. C. Agrelot - Soil Tech  
Mr. T. Danahy - Geraghty & Miller  
Andrew Prashak, Esq. - USEPA Caribbean Field Office

TUT 006 1676

**MONTHLY PROGRESS REPORT NO. 12**  
February 10, 1993

RE: Administrative Order on Consent  
Index No. II - RCRA - Proceeding  
7003 & 9003-92-0401

This status report includes the work performed during the period from January 1 through January 31, 1993.

**WORK COMPLETED DURING PREVIOUS MONTH**

1. Completed ground-water data validation .
2. Review and analysis of aquifer pumping test data.
3. Continued the preparation of Technical Memorandum II.
4. Continued the preparation of the Remedial Investigation (RI) Report (65 per cent complete).
5. Contacted laboratory subcontractor for documentation requested in USEPA's field audit report.
6. Submitted TCLP results to TEIC for drilling cuttings.

**WORK TO BE COMPLETED DURING NEXT MONTH**

1. Complete Technical Memorandum II.
2. Continue soil quality data validation.
3. Continue RI Report Preparation
4. Provide response to USEPA field audit.
5. Finalize disposal arrangements for the drilling cuttings.
6. Begin preliminary coordination for next ground-water sampling event.

ANA GLORIA RAMOS